

## **TABLES**

**Table 1 – Timeline of Vegetation Restoration  
Vegetation Restoration Completion Report – Year 2  
Remedial Action at IR Site 25  
Former NAS Moffett Field  
Moffett Field, California**

<b>Activity</b>	<b>Date</b>	<b>Outcome</b>	<b>Comment</b>
Initial survey	Mar 2012	Discussion of seeding and the habitat types	Included in Revised Restoration Plan
Remedial Action	Summer of 2012	Removal of legacy pollutants	Included in Remedial Action Completion Report
Preparations for seeding	Summer of 2012	Prepared seed orders and secured supplies	-
2012 hydroseeding	Nov-Dec 2012	Seeded areas not flooded by heavy rain	Seeding to be completed in 2013
2012-3 surveillance of vegetation recruitment	Dec 2012-Jan 2013	Observed the basin hydrology	Alter the timing of further seeding
Polygon A4.1 intensive studies	Apr-May 2013	Identified the likely cause of failure of recruitment	Seed or plant outside the salinity zone
2013 establishment monitoring	July 2013	Measured success and reference sites	Define trends in Year 2 monitoring
2013 hydroseeding & planting	Aug 2013	Hydroseeded all available remaining areas and planted 500 individual pickleweed plants	Monitor outcomes in Year 2
2013 germination	Aug-Oct 2013	Irrigated 2013 seeded areas	Monitor outcomes in Year 2
2013 Year 1 reporting	Nov 2013	Drafted summary of Year 1 activities and observations	Distribute to stakeholders
2014 recruitment surveillance	Dec 2013-Dec 2014	Additional recruitment observed	No further M&M needed after Dec 2014
2014 establishment monitoring	July 2014	Collected cover values	Establishment looks predominantly satisfactory
2014 Year 2 reporting	Nov 2014	Drafted a summary of all activities to date	Distribute Year 2 report to stakeholders

## FIGURES

**ATTACHMENT 1  
RESPONSES TO COMMENTS**

**ATTACHMENT 2**  
**PHOTO-DOCUMENTATION**